# Original/Duplicate/Triplicate
# CONTRACT CERTIFICATE

SBR No: 48 | 12.9.18

No. ***First & Final Bill*** (For Other Works) Date.....2017

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 011-18-000071**

Schedule Docket No. Head of Account: **P1771** **Est.Cost: 15.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to Roads and drains at Singapura Paradise in Ward No. 11 (Kuvempunagara) in Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Sri.S.Venkateshappa, Contractor, # 530, Kaliyamma Temple Road, Kuvempunagara 2nd Stage, Bangalore – 560 014.***

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/29(30482)/WO/56/2018-19** Date: **21.07.2018**

Certified that the measurements were taken by me on 30.6.2018 and recorded of **Pages** 131 **to** 136 of measurement Book No. 4272 | 17.18. and that the work is satisfactorily executed.

**Contractor** **Officer-in-charge of work**

Certified that the measurement were taken by me on 30/8 .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

**Sub-Division Officer**

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

II Memorandum of Payment

| | | |
|---|---|---|
| 1) | Total value of work done or supplies made as per account within | |
| 2) | Deduct amount to be held in reserve being .....percent Rs..... | |
| 3) | " Balance | |
| 4) | Deduct Payment: | |
| | a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....To be Amount adjusted towards cash advance recovery of | 13,88,900-00 |
| | b. Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash. | IT - 13889-00<br>Cess - 13889-00<br>CBT - 1389-00<br>LR - 14306-00 |
| 5) | Balance being unpaid value of work done held in reserve. | |
| 6) | Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments. | |
| 7) | Net amount due to or from Contractor unadjustments items. | Adjs. 43473-00 |
| 8) | Advance to Contractor for materials brought to site (as detailed) within. | |
| 9) | Value of Government materials supplied. | Cheque: 13,45,427-00 |
| | Total amount adjusted - | |

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands) (For use in the Office)

ಒಟ್ಟು ಮೊಬಲಗು ರೂ 13,88,900-00
ಗುತ್ತಿಗೆ ಹಾಗು ಮಾಡಿದ : ಇದರಲ್ಲಿ ರೂ 43473-00
ಹೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ಉಳಿದ ಮೊಬಲಗು ರೂ 1345427-00
Rs: Thirteen lakhs forty five thousand four hundred twenty seven only
ಚೆಕ್ಕು/ಡಿ.ಡಿ.ನಂ ದಿನಾಂಕ

Witness
1.
2.

Stamp

Dated Signature of Contractor
Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

**Initials of Officer making payment**

**Executive Engineer**

| Sl. No. | | Unit |
|---|---|---|
| 1 | **Earthwork excavation by manual means** in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work | Cum |
| 2 | Providing and laying in position plain cement concrete of **mix 1:4:8 with OPC cement @ 180 kgs with 40mm** and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work | Cum |
| 3 | Providing and laying cement concrete using 20mm and down size granite jelly of **ready mixed concrete (RMC)for R.C.C works** laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 (1:1.5:3) for raft foundation, column footing, main and secondary beams etc complete as per specifications and directions of engineer in charge of the work | Cum |
| 4 | Providing **T .M.T steel reinforcement** for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 for TMT Bars Fe500 etc complete as per specifications and directions of engineer in charge of the work | Tonne |
| 5 | Providing and removing **centering, shuttering, strutting,** propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work | sqm |
| 6 | Providing **precast slab of 100mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge | Sqm |
| | **Total** | |

**CERTIFICATE :**

1. Certified that the above work done satisfactory and no materials issued from departmentally.

| Previous Measurement | | Present Measurement | | | Total Upto Date | | Remarks |
|---|---|---|---|---|---|---|---|
| Qty. | Cost | Qty. | Rate Rs. P. | Amount | Qty | Cost | |
| - | - | 207.00 | 199.36 | 41268.00 | 207.00 | 41268.00 | |
| - | - | 34.50 | 4900.00 | 169050.00 | 34.50 | 169050.00 | |
| - | - | 72.45 | 5900.00 | 427455.00 | 72.45 | 427455.00 | |
| - | - | 4.35 | 60000.00 | 261000.00 | 4.35 | 261000.00 | |
| - | - | 552.00 | 290.00 | 160080.00 | 552.00 | 160080.00 | |
| - | - | 206.28 | 1600.00 | 330048.00 | 206.28 | 330048.00 | |
| | | | | **1388901.00** | | **1388901.00** | |

AE

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97